

INSTALLATION CHECK LIST

DS135F650

Installer:	Installation Date:
Inspector:	Inspection Date:
Suspension S/N:	VIN:

FRAME PREPARATION:

- Battery Disconnected
- Upper Strut Mount, and Secondary Volume Assy holes drilled.

AXLE PREPARATION [DS135F650-S Vehicles]:

- Weld Track Rod Mount to Axle
- OEM M16 Bolts reinstalled and torqued to 200 ft-lbs.

FRONT HANGER INSTALLATION:

- Front Hangers are level with framerail.
- 5/8"-11 Nuts torqued to **172-210 ft-lbs.**

UPPER STRUT MOUNT/UPPER AND LOWER CROSSMEMBER/TRACK ROD FRAME MOUNT:

- Upper Strut Mounts level with top of frame.
- Upper Cross member orientated correctly.
- Cross member Reinforcement orientated correctly.
- Bolts oriented per Installation Manual Views.
- OEM Rear crossmember removed.
- 5/8"-11 Nuts torqued to **172-210 ft-lbs.**
- 1/2"-13 Nuts torqued to **86-105 ft-lbs.**

AXLE CLAMP INSTALLATION:

- 3/4"-16 U-Bolts torqued in stages up to **295 ft-lbs.**

CONTROL ARMS INSTALLATION:

- Lower Control Arms correctly orientated.
- 1"-8 Nuts torqued to **600 ft-lbs**, at ride height.
- 5/8"-11 Nuts torqued to **172-210 ft-lbs** at ride height.

STRUT INSTALLATION:

- 1"-8 Upper Nuts torqued to **600 ft-lbs.**
- 1"-8 Lower Nuts torqued to **250 ft-lbs.**

JOUNCE BUMPER INSTALLATION:

- M10-1.5 Bolts torqued to **35 ft-lbs.**

HEIGHT SENSOR INSTALLATION:

- 5/16"-18 Nuts torqued to **14-17 ft-lbs.**
- Locking Clips installed.

POWER MODULE/SECONDARY VOLUME INSTALLATION:

- 1/2"-13 Nuts torqued to **86-105 ft-lbs.**
- 3/8"-16 Screws torqued to **39 ft-lbs.**
- Reservoir Mount Self Tapping Screws tightened to **snug only.**
- 5/16"-24 Clamp Fasteners torqued to **240 in-lbs.**
- Replaced top plug with Breather Cap.

HOSE INSTALLATION:

- 4 Hose Fittings torqued to **12 ft-lbs.**
- 10 Hose Fittings torqued to **36-63 ft-lbs.**
- Bleed Screws closed and torqued to **13-18 ft-lbs.**
- Hoses secured with loop clamps.
- 1/4-20 Nuts torqued to **11 ft-lbs.**

STEERING SENSOR INSTALLATION:

- #8-15 screws tightened to **9 in-lbs.**

WIRING HARNESS INSTALLATION:

- Dash harness installed
- All appropriate wiring splices made.
- Driver Interface installed and connected to Dash Harness.
- External harness routed and secured.
- External harness connected to Rate Valves, Height Sensors.
- Brake signal from dash harness spliced to vehicle pass thru wire and jumped to fuse block lt. green wire.
- Battery harness installed with Fuse Lead and connected to Battery and Power Module.
- Door harness installed (if equipped with rear door switch).
- All connections sealed.
- All harnesses properly secured from chaffing, heat, and located away from moving parts..

INITIAL FILL/CALIBRATION:

- Battery connected.
- Suspension rose to ride height.
- Reservoir at proper level.
- Calibration completed.